App F IX 4 PHE

Previous References. 1957-52 (CM)

CM 9-50 (5, 6)

Later References

File No 9-51

Serial Nos 1, 2

GENERAL AND REVENUE SECRETARIAT

Serial Nos 100

Part B for July 1957

SUBJECT

Providing sewer line along the lane and edge of storm water drain between Molinaggs and the area behind Bamboo Cottages St

To, The Ch C.S.T.B. file.

D.C. Eng

C.S.A.E.

3108-10/CM 9-51-2 to 5/7/51

Saunders

WD 010861—GPB—25,000—18-9-50

Encl 15/10/51

5749/mk

Providing a Sewer line along the lane and edge of Storm water Drain between Motinagar and the area behind Bamboo Bazaar Sheet

U.O No 207 Dated 22

Forwarded with Compliments to the Chief Engineer & Mydin for favour of Scrutiny and Remarks Un-officially

By order,

M Immadasalu Naidu 18/12

for Secretary to Government

L.S.G Department

1236/B/61

M
26/12
26/12/50
Sr AE
OM No 362
29/12/50



U O No 321 Dated, 19/5/

6/ Returned with compliments

The Estimate is returned with the following observations -



1 A copy of the sanctioned estimate is not received. This may be forwarded for reference and return

2 A copy of the accepted tendered rate for the work is not also enclosed to verify the rates tendered This may be forwarded early

3 The detailed modified estimate and a comparative statement and showing the difference between the sanctioned estimate and the modified one are not enclosed These may be forwarded early

Secretary to Government,
L S G Department

18/1
DEPUTY CHIEF ENGINEER

5749/wl

Providing a Sewer line along the lane and edge of Storm water Drain between Motinagar and the area behind Bamboo Bazaar Sheet

U-O No 207 Dated 22/12

Forwarded with Compliments to the Chief Engineer & Mysig for favour of Scrutiny and remarks unofficially

By order,

M Srinivasulu Naidu 18/12

for Secretary to Government

L.S.G Department

1236/B/61





U O No 321 Dated, 1915,

6/ Returned with compliments

The Estimate is returned with the following observations -



1 A copy of the sanctioned estimate is not received This may be forwarded for reference and return

2 A copy of the accepted tendered rate for the work is not also enclosed to verify the rates tendered This may be forwarded early

3 The detailed modified estimate and a comparative statement and showing the difference between the sanctioned estimate and the modified one are not enclosed These may be forwarded early

Secretary to Government,
L S G Department

DEPUTY CHIEF ENGINEER 18/1

5749/mk

Providing a Sewer line along lane and edge of Storm water between Mathumagar and the behind Bamboo Bazaar

---

The Chairman,
C & T Board
Bangalore

Letter no G 539/5951 dt 15.11.50 forwards for Sanction a revised estimate for Rs 4807/- as per tender rates for the above work

Frag H

In G.O no/ 5521-3 C M 9-50-6 dated 21.8.50, Sanction was accorded for the work in-question at an estimated cost of Rs 6027/-

above

The Chairman States that the estimate is revised to Rs 4802/ on the basis of the tender rates received If approved the estimate may be referred to the Chief Engineer of Mysore for scrutiny and Remarks un-officially yes M 11

Submitted
M 17/11/50
for Signature

Memo is put up for appl
19/12 19/12 of Issue MS

5749 ml 1826 Providing a Sewer line along the Lane and edge of the Storm water Drain between Moti Nagar and Bamboo Bazaar Bag

7/ A draft letter is put up for approval

Submitted 23/1/51 JM

8/ Issue MS 25/1



The Chairman, C S T Board

Bangalore

L 11113 | 31/1/51

Labour information

Sir,

With reference to your letter No G. 762/5051 dated 13 I am to furnish the information called for.

9/ The information required by the Deputy Chief Engineer as flagged F K L & the file will not be referred un-officially to the Chief Engineer for favour of Remarks of approved Submitted with reference to Para 6 supra

26/2/51 JM

U 0255 D18/3/51-1

Forwarded w.o. to the Deputy Chief Engr w/c the particulars called for

By order

M Arunachalam Asst

Ex BVS 26/2/51

Ex to no 321 dt 1/1/51

10/3 10/3

passed for

7826/md

MD

U O.Memo.No 73/1 file of estimate etc Dated 19 5 57

-2-

Retransmitted

The estimate is herewith returned duly scrutinised for Rs 4760/-

Dy Chief Engineer of Mysore

To

The Secretary to Government,
I S G Department,
Bangalore

Rec'd 21/5

21/5

Letter with a draft G.O. for approval
21/6

27/6

This is forwarded with the T.S. suggestion that the work may be transferred to the Capital Section

22/6

Reasons for the same will be investigated separately

28/6

Rec'd 28/6

(Enclosures returned vide Section I. 7-57)

To

The Chairman City Improvement Trust Board B'lore
The Deputy-Chief Engineer for Hydro, B'lore
The Controller, State-Accounts Dept B'lore

No 3108-10/CM 9-57-2 Dt 5 7 57

Sanction for revised estimate

G No. S 39 /50-51

Office of the Chairman,
City Improvement Trust Board,
Bangalore, dated, 15th Nov '50

To

The Secretary to Government
L S G Department,
Bangalore



Sir,

Subject - Providing a sewer line along the lane and edge of Storm Water Drain between Motinagar and the area behind Bamboo Bazaar Street

---

Adverting to Government Order No L 5521-3/C M 9-50-6 dated 21-8-50 sanctioning an estimate for Rs 6027/- for the above work based on the tender of Messrs Gannon Dunkerley Co , Ltd I have the honour to state that after execution of the work the Additional Executive Engineer attached to the Board has submitted an estimate prepared as per actuals based on the tender rates for a sum of Rs 4802/-

The amount of the modified estimate is well within the the amount of the sanctioned estimate namely Rs 6027/-

The subject having placed before the Board at its Meeting held on 30-10-50 it was resolved -

"That the Estimate be approved"

The report af the Additional Executive Engineer accompanying the Estimate (Copy enclosed)explains the necessity for the variation.

I request that sanction of Government may kindly be obtained to the estimate enclosed amounting to Rs 4802/-

Yours faithfully,

C/r Narasimha

Chairman

to

Report/accompany the Modified Estimate for providing a Sewer line along the Lane and edge of Storm-water drain between Motinagar and the area behind the Bamboo Bazaar Street.

An estimate amounting to Rs 5900/- for the above work was sanctioned by the Government in their order No.6976-8/C M 11-49-59 dated 11th January 1950 and forwarded by the Commissioner Corporation in his letter No.A2 P R.49/49-50 dated 8th February 1950 for execution of the work

The work was taken up accordingly and executed after calling for Tenders and the lowest Tender of Messrs. Gannon Dunkerley and Co , was approved by the Government for Rs 6027/- based on the Tender rates vide G O No L 5521-3/C M.9-50-6 dated 21-8-50

The present modified Estimate is prepared as per actuals, execution of work and is based on the Tender rates for the Tendered items of work For other non-tendered items of work current Schedule of rates are provided The modified estimate amounts to Rs 4802/- and is well within the sanctioned amount of Estimate i e , Rs 5900/-

The modified estimate may kindly be approved early

(Sd) D S R Rao,
Additional Executive Engineer

"Copy"

Chairman

2

WD 06072—GPB—25 000—21-6-49

accepted Tendered

No.

Office of the Chairman,
City Improvement Trust B a a r d,
Bangalore, dated, 8th Nov.'50.

Reference:- Consideration of the report of the Additional Executive Engineer dated 27-10-50 accompanied by an estimate for Rs.4,802/- for providing a sewer line along the lane and edge of Storm Water Drain between Matrya Motinagar and the area behind Bamboo Bazaar Street.

M e m o.

The subject having been placed before the Board at its Meeting held on 30-10-50 it was resolved -

"That the Estimate be approved."

To

The Additional Executive Engineer, C.I.T.B., with the records and papers, for further needful action.

(Sd)C,N Narasinga Rao,
Chairman.

--

Copy of the above is forwarded with compliments to the Engineer, Corporation of the City of Bangalore, Bangalore, in continuation of this Office letter No C 1081/50-51 dated 25-8-50

P T O

Rate for the work to
verify the rates tendered
& and the detailed modified
estimate and a
Comparative Statement
showing the difference
between the revised
estimate and the modified
estimate

For immediate
report is requested in
the matter

Yours faithfully

MS
for Secy to Govt
25/11
in Hlth & Family
Welf Deptt

5749

Office of the Chairman,
City Improvement Trust Board,
Bangalore, dated, 13th Feb 1951.

Ref No. 742/50-51
Estt(4)

To



22/1/51

The Secretary to Government,
Local Self Government Department,
Bangalore.

Sir,

Subject - Providing a sewer line along the lane and edge of the storm-water drain between Motigagar and the area behind Bamboo-Bazaar Street.

Adverting to your letter No L 11113 dated 31-1-1951 regarding the above subject, I have the honour to forward herewith the following records as desired by you for favour of obtaining sanction of Government to the modified estimate amounting to Rs 4802/-.

Flag F
Flag 'K'
Flags 'L' & 'M'

1 Copy of sanctioned estimate
2 Copy of accepted Tender rates.
3 Modified estimate and Comparative statement showing the difference between the sanctioned estimate and the modified estimate

Yours faithfully,

Chairman

13/2

and Corrected for Rs 4709-0
Order no L 31081/0/Con 9.51.2
In modification with Gv Order dt 11.5.51
the Estimate for Rs 4760/-
passed above the revised

WD 06819—GPB—25 000—26 7 49

Rate for the work to
verify the rates tendered,
and the detailed modified
estimate and a
Comparative Statement
showing the difference
between the tendered
estimate and the modified
estimate

For immediate
report is requested in
the matter

Yours faithfully

MS
25/12/11
for Secy to Govt
PWD Deptt.

5749

No. 742/50-51
Estt(4)

Office of the Chairman,
City Improvement Trust Board,
Bangalore, dated, 13th Feb 1951

To



The Secretary to Government,
Local Self Government Department,
Bangalore.

22/1/51

Sir,

Subject - Providing a sewer line along the lane and edge of the storm-water drain between Motigagar and the area behind Bamboo-Bazaar Street.

Adverting to your letter No L 11113 dated 31-1-1951 regarding the above subject, I have the honour to forward herewith the following records as desired by you for favour of obtaining sanction of Government to the m amounting to Rs 4802/-.

1. Copy of sanctioned estimate.
2 Copy of accepted Tender rates.
3 Modified estimate and Comparative statement showing the difference between the sanctioned estimate and the modified estimate.

Flags 'K' Flags 'L' & 'M'

Yours faithfully,

Chairman

13/2

Accepted Rate list of Messrs.
Dunkerley and Co Ltd

THE CITY IMPROVEMENT TRUST BOARD BANGALORE CITY

Abstract quantity of estimated items for providing Sewer Line in the lane and the edge of storm water drain between Kotinagar and the area between Bamboo Bazaar Street Bangalore City

Last date of tender 16th March 1950

Earnest Money Rs 260

Items of work	Per	Qnty	Rate In figures Rs a p	Rate In words
Constructing chambers 2 × 2 inside on 6 thick bed of c ment conc ete 1 2½ 5 of 4 × 4 masonry with burnt brick in cem nt mort t 4 s 3d 0 thick w th cen e t pla ter n 1 2 bo bi nside and outside beuching and chanelling includi providin and fix ng c st i on fr me and cover 2 cwts in weight and C I steps rs per design including e rth work excavation in s wet arth soft rock lush etc and back filling bail n out water etc c mple e —				
Up to 3 ft depth	Each	5	105-0 0	
3 ft to 4 ft depth		2	115-0-0	
Earth work excavation in soils gr vel wet earth soft rock slush etc for layi g pipe sewers nd refilling the same w th proper consolidation with wateriny n l tampi g including bar icadin lighting watchm n storm wa er bailing nd cutt ng meta l l rtion and tarred road et compl te	C yd	237	0 14-0	
Providing an fix ng glazed t ne ware junction pipes of B S S quality ri ht angled or oblique and caulking with l emp dipped in c ment and joi t ing with cement mortar 1 2 proportion includi g testing with water etc comp lete 7 × 1	E ch	30	8 8-0	
Provid g and laying glazed stone w re pipes of L&S qual ty and c ulking with hemp dipped in cemen and jointing w th cement mort r 1 2 proi o ti n including testing with water etc comple e 7 diaf S W pipe	R ft	1130	2-12-6	
Devi tion of s wage		50	0-14-0	
Disman ling and reconstructing st rm water dr ins 1½ × 1½ Secti n		20	1-0-0	

481—25 s c

R MADHAVAN *Engr Officer*

"Copy"

Chairman,
City Improvement Trust Board
Bangalore.
Engr 2/2/50

PROCEEDINGS OF THE GOVERNMENT OF MYSORE.

READ:-

Government Order No.L.5571-3/CM.-50-6 dated 21st August 1950 sanctioning a revised estimate for Rs.6,027/- for providing sewer lines along the ~~xxxxxxxxx~~ lane and the edge of the storm water drain between Motinagar and the area behind Bamboo Bazaar street in Bangalore City based on the tender of Messrs. Gannon Dunkerly & Co., Ltd.,

2. Correspondence ending with letter No.C.742/50-51 dated 13th February 1951 from the Chairman, City Improvement Trust Board, Bangalore, forwarding for sanction a modified estimate for Rs.4,802/- (Rupees four thousand eight hundred and two only) for the above purpose.

3. Un-official memo No.73 dated 19th May 1951 from the Deputy Chief Engineer of Mysore returning the estimate duly scrutinised and corrected for Rs.4,760/- (Rupees four thousand seven hundred and sixty only)

ORDER NO.L. 3108-10/CM 9-51-2

Dated, Bangalore, the 5 Y 51

In modification of the Government Order dated 21st ~~June~~ August 1950 read above the revised estimate for Rs.4,760/- (Rupees four thousand seven hundred and sixty only) as scrutinised by the Deputy Chief Engineer for Mysore is sanctioned.

For Secretary to Government,
L. S.G Department.

To

The Chairman, City Improvement Trust Board, Bangalore.
" Deputy Chief Engineer for Mysore, Bangalore.
" Controller, State Account Department.

knr-6/30.6.51

(as proposed) as submitted by
the Dy Chief Engineer for Ry Store
is sanctioned

Re
We

2-9-16

Ch S.S. Sy to Govt
2/16 Pd 81
-16

The Chairman C.I.T. Board Ry Store
The Dy Chief Engineer for Ry Store
The Controller State Accts Dept Ry Store
The Secretary
Copy to MW Section

PROCEEDINGS OF THE GOVERNMENT OF MYSORE

READ:-

Government Order No.L.5571-3/CM.7-50-6 dated 21st August 1950 sanctioning a revised estimate for Rs.6,027/- for providing sewer lines along the ~~[illegible]~~ lane and the edge of the storm water drain between Kotinagar and the area behind Bamboo Bazaar street in Bangalore City based on the tender of Messrs. Gannon Dunkerly & Co., Ltd.,

2. Correspondence ending with letter No C.742/50-51 dated 13th February 1951 from the Chairman, City Improvement Trust Board, Bangalore, forwardi for sanction a modified estimate for Rs.4,802/- (Rupees fourthousand eight hundred and two only) for the above purpose.

3. Un-official memo No.73 dated 19th May 1951 from the Deputy Chief Engineer of Mysore returning the estimate duly scrutinised and corrected for Rs.4,760/- (Rupees fourthousand sevenhundred and sixtyonly)

ORDER NO L. 3108-10/CM 9-51-2

Dated, Bangalore, the 5 Y. 51

In modification of the Government Order dated 21st ~~June~~ August 1950 read above the revised estimate for Rs.4,760/- (Rupees fourthousand sevenhundred and sixty only) as scrutinised by the Deputy Chief Engineer for Mysore is sanctioned.

For Secretary to Government,
L. S.G.Department.

To

The Chairman, City Improvement Trust Board, Bangalore.
" Deputy Chief Engineer for Mysore, Bangalore.
" Controller, State Account Department.

knr-6/30.6.51